

Plumbing Inspection Checklist

Project Name

Location

Date

Inspector Name

Checklist Items

Item	Pass	Fail	Remarks
Approved plumbing plans available on site	<input type="checkbox"/>	<input type="checkbox"/>	<div></div>
Pipes and fittings installed as per specs	<input type="checkbox"/>	<input type="checkbox"/>	<div></div>
Pipes properly supported and aligned	<input type="checkbox"/>	<input type="checkbox"/>	<div></div>
Valves installed and accessible	<input type="checkbox"/>	<input type="checkbox"/>	<div></div>
Joints and connections leak-free	<input type="checkbox"/>	<input type="checkbox"/>	<div></div>
Pressure testing completed & documented	<input type="checkbox"/>	<input type="checkbox"/>	<div></div>
Hot/cold water lines labeled correctly	<input type="checkbox"/>	<input type="checkbox"/>	<div></div>
Drainage lines installed with proper slope	<input type="checkbox"/>	<input type="checkbox"/>	<div></div>
Traps and vents provided where required	<input type="checkbox"/>	<input type="checkbox"/>	<div></div>
Fixtures are installed and operate properly	<input type="checkbox"/>	<input type="checkbox"/>	<div></div>
Sanitary connections sealed and secure	<input type="checkbox"/>	<input type="checkbox"/>	<div></div>
Backflow prevention device installed if required	<input type="checkbox"/>	<input type="checkbox"/>	<div></div>

General Remarks / Observations

--

Inspector Signature

Contractor Signature